EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains at Chikkamma Veeramma Layout in Ward no: 06, Byatarayanapura Sub Divi
2	Amount of Work Portion	4548096=00
3	Estimated Cost	49.00 Lakhs
4	Name of contractor	V. Chandrappa
5	Agreement No.	19
6	No. and date under which work order issued	19/30-04-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	02-09-2016
9	Date of receipt of application in the sub division office	02-09-2016
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	-80 %
13	Work carried out during 2nd extension	—
14	Time now applied for	26 Days.
15	Date of recommending time limit applied for	02-09-2016
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work has been Delayed due to UGD work on Spot.
22	Remarks of the EE with the daily rate of penalty proposed	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Chief Engineer
Yelahanka Zone, Bangalore-92

Penalty be Levied for delayed Work